COMPLETION REPORT

1	Name of the work	Drilling of New Borewells with pipeline network at Manjunatha nagara and coconut garden area in Bagalagunte Ward No. 14
2	Sanctioned Estimate No. & Date	FSNO : EE/DD/54/15-16 dt 4.01.2016
3	Head of Account which is chargeable	Loan 1771
4	Instrument Order NO. & Date	WONO : EE/DD/93/15-16 dt 31.3.2016
5	Name Of Contractor	-Sri. Jayanna, 1st B Muneshwara Nagara, Nagasandra Post, Dasarahalli, Bangalore.
6 a	Time Stipulated for Completion of work	90days.
b	Delay in Exculpation of Work	
7	Measurement recorded in	MB NO 3404/14-15 PP 340361 to 340369.
8	Check Measurement of the Asst	3404/14-15 P.NO 340361 ÷ 69
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/~~junior Eng~~	D.S. Manjunatha
	b) Asst. Exe Engineer	ಯಶವಂತ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
1,99,000/-	1,69,250.00	-	30750/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.